

# VILLAGE OF ALLOUEZ

Allouez Village Hall • 1900 Libal Street • Green Bay, Wisconsin 54301-2453  
Phone No.: (920) 448-2800 • Fax No.: (920) 448-2853

## Department of Public Works 2022 Construction – Project Schedule

May 9th, 2022

The 2022 construction season in the Village of Allouez is underway on some or all of the streets listed below:

### **Resurfacing Projects:**

1. Jenkel Terrace & Gwynn Street- Lebrun St to Libal St
2. Patrick Court- Hoffman Rd to Termini
3. Michael Court- Hoffman Rd to Termini
4. Dauphin Street- Webster Rd to Libal St
5. Rustic Oaks Court- Kalb Ave to Termini
6. Hastings Street- Webster Ave to S Irwin Ave
7. Kenney Street- S Clay to Delahaut St

The scope of the resurfacing project includes:

- Removal and replacement of the asphalt pavement.
- Spot repair of defective concrete curb & gutter and driveway aprons
- Evaluation and preparation of the existing gravel base for asphalt paving
- Manhole & catch basin repairs

### **The Doty- Safe Route to School Sidewalk Project:**

8. East River Drive- Lebrun St to Hoffman Rd (**Westside Only**)
9. Longview Avenue- E River Dr to Doty Elementary School (**Northside Only**)

The scope of the sidewalk project includes:

- Construction of a 5' concrete sidewalk generally located 6' from the existing back of curb
- Installation of ADA compliant curb ramps
- Spot repair to existing inlets and manholes adjacent to sidewalk
- Reconstruction of existing driveway aprons impacted by the sidewalk construction
- Landscaping and restoration of disturbed pavement areas

### **14-Inch Watermain Repair Project includes:**

10. Repair work to be completed in WDOT right-of-way north of HWY 172 Westbound off Ramp at Webster Avenue. West to east project extends from Webster Ave. to Beaumont St.

The scope of the watermain repair project includes:

- The directional drilling of a new (+/- 600 feet) 14-inch HDPE Watermain
- Connection to existing watermain at Webster Ave. and Beaumont St.
- Abandonment of existing watermain
- Restoration of landscape, pavement and chain link fencing

**Jenkel Terrace & Gwynn Street – Lebrun St to Libal St**

Weather permitting the anticipated project schedule is as follows:

- Work started – May 3, 2022
- Substantial Completion Date – Early to middle of June

Project Status:

Defective concrete replacement has begun and will continue thru this week. Utilities repairs have been completed. Pavement removal will follow.

**Patrick Court- Hoffman Rd to Termini**

Weather permitting the anticipated project schedule is as follows:

- Work started– May 3, 2022
- Substantial Completion Date – Early to middle of June

Project Status:

Defective concrete to be replaced has been marked. Utilities repairs have begun. Concrete replacement will begin soon. Pavement removal will follow.

**Michael Court- Hoffman Rd to Termini**

Weather permitting the anticipated project schedule is as follows:

- Work started – May 3, 2022
- Substantial Completion Date – Early to middle of June

Project Status:

Defective concrete to be replaced has been marked. Utilities repairs have begun. Concrete replacement will begin soon. Pavement removal will follow.

**Dauphin Street- Webster Rd to Libal St**

Weather permitting the anticipated project schedule is as follows:

- Work started – May 3, 2022
- Substantial Completion Date – Early to middle of June

Project Status:

Defective concrete to be replaced has been marked. Utilities repairs have begun. Concrete replacement will begin soon. Pavement removal will follow.

**Rustic Oaks Court- Kalb Ave to Termini**

Weather permitting the anticipated project schedule is as follows:

- Work started – May 3, 2022
- Substantial Completion Date – Early to middle of June

Project Status:

Defective concrete to be replaced has been marked. Utilities repairs have begun. Concrete replacement will begin soon. Pavement removal will follow.

**Hastings Street- Webster Ave to S Irwin Ave**

Weather permitting the anticipated project schedule is as follows:

- Work started – May 3, 2022
- Substantial Completion Date – Early to middle of June

Project Status:

Defective concrete to be replaced has been marked. Utilities repairs have begun. Concrete replacement will begin soon. Pavement removal will follow.

**Kenney Street – Clay St to Delahaut St**

Weather permitting the anticipated project schedule is as follows:

- Work started – May 3, 2022
- Substantial Completion Date – Early to middle of June

Project Status:

Defective concrete to be replaced has been marked. Utilities repairs have begun. Concrete replacement will begin soon. Pavement removal will follow.

**East River Drive- Lebrun St to Hoffman Rd (Westside Only)**

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – No work shall begin prior to June 13<sup>th</sup>, 2022.
- Substantial Completion Date – September 9<sup>th</sup>, 2022.

Project Status:

Work has not begun yet.

**Longview Avenue- E River Dr to Doty Elementary School (Northside Only)**

Weather permitting the anticipated project schedule is as follows:

- Work to Begin- No work shall begin prior to June 13<sup>th</sup>, 2022.
- Substantial Completion Date- September 2<sup>nd</sup>, 2022

Project Status:

Work has not begun yet.

**In WDOT right-of-way north of HWY 172 Westbound off Ramp at Webster Avenue**

Weather permitting the anticipated project schedule is as follows:

- Work to begin – May 16, 2022
- Substantial Completion Date – All work shall be completed by June 24<sup>rd</sup>, 2022.

Project Status:

Temporary Traffic control to be installed Monday morning May 16 at approximately 6:00am and contractor will begin to mobilize in.

Sincerely,



Sean Gehin, P.E.  
Director of Public Works  
Ph. 920-448-2800  
Email: [sean.gehin@villageofallouezwi.gov](mailto:sean.gehin@villageofallouezwi.gov)



Jeff Piette  
Senior Engineering Technician  
Ph. 920-448-2809  
Email: [jeff.piette@villageofallouezwi.gov](mailto:jeff.piette@villageofallouezwi.gov)