

VILLAGE OF ALLOUEZ

Allouez Village Hall • 1900 Libal Street • Green Bay, Wisconsin 54301-2453
Phone No.: (920) 448-2800 • Fax No.: (920) 448-2853

Department of Public Works

2019 Street Construction – Project Update

November 11, 2019

The 2019 construction season is winding down in The Village of Allouez and some or all of the streets listed below have been completed:

1. Longview Ave. –Delahaut St. to Libal St.
2. Oakwood Ave. – Greene Ave. to Allouez Ave.
3. Oak Hill Dr. – Beaumont St. to Oakwood Ave.
4. Summit St. – Beaumont St. to Oakwood Ave.
5. Martha Ave. – Dead End south 60 feet (New Construction)
6. St. Joseph St. – Riverside Dr. to Webster Ave.
7. Brookridge St. – Libal St. to Dauphin St.
8. Beaupre St. – Libal St. to Webster Ave.
9. Warren Court – Riverside Dr. to Du Charme Ln.
10. Blackhawk Drive – Libal Street east 250 ft.

This reconstruction project includes:

- Replacement of the existing water main, sanitary and storm sewer where necessary.
- Removal and replacement of existing water, sanitary and storm sewer laterals to the property line.
- Placement of new concrete curb & gutter and driveway aprons. The existing driveway width at the property line will be matched.
- Removal and replacement of the asphalt pavement.
- Installation of new sidewalk on Longview Ave (north side only) and St. Joseph St. (both sides).
- Voluntary replacement of private side sanitary sewer lateral.

Longview Ave. – Delahaut St. to Libal St.

- Work Started – June 24
- Work Completed – September 6

Project Status:

Street **opened** to traffic. Contractor will monitor the progress of the turf restoration.

Martha Ave. – Dead End south 60 feet (New Construction)

- Work Started – May 13th
- Work Completed – September 13

Project Status:

Street **opened** to traffic. Contractor will monitor the progress of the turf restoration.

St. Joseph St. - Riverside Dr. to Webster Ave.

- Work Started- May 20th
- Work Completed

Project Status:

Street **opened** to traffic. Contractor will monitor the progress of the turf restoration.

Oakwood Ave. - Greene Ave. to Mission Road

Weather permitting the anticipated project schedule is as follows:

- Work Started June 24
- With exception of the placement of the final layer of asphalt, the work has been completed.

Project Status:

Road is paved and **open** to traffic, final layer of asphalt to be installed by June 12 of 2020. Contractor will monitor the progress of the turf restoration. Next spring lawns to be mowed as needed by property owners.

Oakwood Ave. -Mission Road to Allouez Ave.

Weather permitting the anticipated project schedule is as follows:

- Work Started - Sept 3
- With exception of the placement of the final layer of asphalt, the work has been completed.

Project Status:

Road is paved and **open** to traffic, final layer of asphalt to be installed by June 12 of 2020. Contractor will monitor the progress of the turf restoration. Next spring lawns to be mowed as needed by property owners.

Oak Hill Dr. - Beaumont St. to Oakwood Ave.

Weather permitting the anticipated project schedule is as follows:

- Work started Aug 12
- With exception of the placement of the final layer of asphalt, the work has been completed.

Project Status:

Road is paved and **open** to traffic, final layer of asphalt to be installed by June 12 of 2020. Contractor will monitor the progress of the turf restoration. Next spring lawns to be mowed as needed by property owners.

Summit St. - Beaumont St. to Oakwood Ave.

Weather permitting the anticipated project schedule is as follows:

- Work Started Aug 28
- With exception of the placement of the final layer of asphalt, the work has been completed.

Project Status:

Road is paved and **open** to traffic, final layer of asphalt to be installed by June 12 of 2020. Contractor will monitor the progress of the turf restoration. Next spring lawns to be mowed as needed by property owners.

Brookridge St. – Libal St. to Dauphin St.

- Work Started -- August 19
- Work Completed – September 7

Project Status:

Street **opened** to traffic. Contractor will monitor the progress of the turf restoration.

Beaupre St. – Libal St. to Webster Ave.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – September 23
- Work Completed

Project Status:

Street **opened** to traffic. Contractor will monitor the progress of the turf restoration.

Warren Court – Riverside Dr. to Du Charme Ln.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Approximately 9/23/19
- With exception of the placement of the final layer of asphalt, the work has been completed.

Project Status:

Road is paved and **open** to traffic, final layer of asphalt to be installed in spring of 2020. Contractor will monitor the progress of the turf restoration. Next spring lawns to be mowed as needed by property owners.

Blackhawk Drive – Libal Street east 250 feet.

Weather permitting the anticipated project schedule is as follows:

- Work Started October 2nd
- With exception of the placement of the final layer of asphalt, the work has been completed

Project Status:

Road is paved and **open** to traffic, final layer of asphalt to be installed in spring of 2020. Contractor will monitor the progress of the turf restoration. Next spring lawns to be mowed as needed by property owners.

Thank you,

Sean Gehin, P.E.

Director of Public Works

Ph. 920-448-2800, Ext. 108

Email: seang@villageofallouez.com

Jeff Piette

Engineering Technician

Ph. 920-448-2800 Ext. 122

Email: jeff@villageofallouez.com