

# VILLAGE OF ALLOUEZ

Allouez Village Hall • 1900 Libal Street • Green Bay, Wisconsin 54301-2453  
Phone No.: (920) 448-2800 • Fax No.: (920) 448-2853

## Department of Public Works

### 2024 Street and Utility Construction Project Update

April 12, 2024

This 2024 construction season has begun in the Village of Allouez on some or all of the streets listed below:

#### **Libal Street Utility and Street Improvement Project**

The Libal Street Project is comprised of two separate projects happening between March and October 2024. The two projects include:

##### **1. Utility Improvement Project**

Under Village contract, work on this project will begin the week of March 4<sup>th</sup> and be completed middle to end of May.

In general, the utility improvements include the replacement and lining of various segments of the existing sanitary sewer, replacement of existing water and sanitary sewer laterals from the main to the property line (STH 172 to Allouez Ave.), spot repair of sanitary sewer manholes, and relocation of existing fire hydrants.

##### **2. Street Improvement Project**

Under State contract, work on this project is proposed to start as soon as the middle of May and be completed early in October.

In general, the scope of work includes the reconstruction of Libal St. from STH 172 to Allouez Ave. and the resurfacing of Libal St. from Allouez Ave. to Kalb Ave. The roundabout at Allouez Ave. is not part of the project and will remain open throughout the duration of the project.

#### **Project Update:**

Weather permitting the anticipated project schedule is as follows:

General contractor to lower the Clover Lane watermain at Libal St. for the future construction of storm sewer. Visu-Sewer will be on-stie to complete sanitary sewer lining (three pipe segments). At the completion of the lining, the general contractor to resume the renewal of sanitary sewer and water services (WIS 172 to Allouez Ave.). Replacement of the private side sanitary sewer laterals to continue (WIS 172 to Allouez Ave.).

Libal Street from WIS 172 to Kalb Ave. to remain closed. Please obey all regulatory signage, especially at sideroads.

To learn more about the street and utility project, detour route and to stay up to date on the project schedule as construction progresses, please visit the Village's website at [www.villageofallouezwi.gov](http://www.villageofallouezwi.gov).

### **Street Resurfacing Project:**

The resurfacing projects include:

- Removal and replacement of the asphalt pavement.
- Replacement of defective concrete curb & gutter, sidewalk and driveway aprons.
- Evaluation of the existing gravel base and replacement when needed.
- Manhole & catch basin repairs.
- Landscape restoration

The following streets will be completed this year:

1. Kenney Street- Libal St. to Jenkel Terr.
2. Sunrise Lane- Libal St. to Briar Ln.
3. Brenner Place- Bittersweet Ave. to Cul-De-Sac
4. Little Road- Ducharme Ln. to Allouez Ave.
5. Memory Avenue- Libal St. to E. River Dr.
6. W. Mission Rd- Ducharme Ln. to S. Webster Ave.
7. Sunset Circle

### **Project Update:**

Kenny St. – Libal St. to Jenkel Terr.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 22<sup>nd</sup>
- Substantial Completion Date – Mid June

Project Status:

Work has not started.

Sunrise Ln. – Libal St. to Briar Ln.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 22<sup>nd</sup>
- Substantial Completion Date – Mid June

Project Status:

Work has not started.

Brenner Pl. – Bittersweet Ave. to Cul-De-Sac

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 22<sup>nd</sup>
- Substantial Completion Date – Mid June

Project Status:

Work has not started.

Little Rd. – Ducharme Ln. to Allouez Ave.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 22<sup>nd</sup>
- Substantial Completion Date – Mid June

Project Status:

Work has not started.

Memory Ave. – Libal St. to E. River Dr.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 22<sup>nd</sup>
- Substantial Completion Date – Mid June

Project Status:

Work has not started.

W. Mission St. – Du Charme Ln. to S. Webster Ave.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 22<sup>nd</sup>
- Substantial Completion Date – Mid June

Project Status:

Work has not started.

Sunset Cir.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 22<sup>nd</sup>
- Substantial Completion Date – Mid June

Project Status:

Work has not started.

**Sanitary Sewer Lining Project:**

The sanitary sewer lining projects include:

- CIPP lining of existing sanitary sewer.

The following sanitary sewer segments will be lined this year:

1. Libal Street – WIS 172 to Kalb Ave. (Three Pipe Segments)
2. Brenner Place - Bittersweet Ave. to Cul-De-Sac
3. Webster Avenue – Greene Ave. to 2612 S. Webster Ave.

**Project Update:**

Libal St. – WIS 172 to Kalb Ave.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 15<sup>th</sup>
- Substantial Completion Date – Week of April 22<sup>nd</sup>

Project Status:

Work has not started.

Brenner Pl. – Bittersweet Ave. to Cul-De-Sac

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 15<sup>th</sup>
- Substantial Completion Date – Week of April 22<sup>nd</sup>

Project Status:

Work has not started.

Webster Ave. – Greene Ave. to 2612 S. Webster Ave.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 15<sup>th</sup>
- Substantial Completion Date – Week of April 22<sup>nd</sup>

Project Status:

Work has not started.


Sincerely,



Sean Gehin, P.E.  
Director of Public Works  
Ph. 920-448-2802  
Email: sean.gehin@villageofallouezwi.gov



Jeff Piette  
Senior Engineering Technician  
Ph. 920-448-2809  
Email: jeff.piette@villageofallouezwi.gov



April 11, 2024

City of Allouez  
1900 Libal Street  
Green Bay, WI 54301

Thank you for your willingness to collaborate and partner to bring expanded, competitive broadband options to your community. It has been a pleasure getting to know you and learning more about the community you serve. We value the relationships we have built and the insights we have gained about your municipality's communications needs and expectations.

As we start 2024, from a construction planning perspective, given our exceptional growth and results in 2023, TDS has made the difficult but financially prudent decision to moderate its construction pace.

We remain committed to our long-term goal to bring broadband options to underserved and unserved communities across the U.S. Further, we will continue to service and support your community with the network we have constructed and customers we are serving.

We value your understanding and support during this time.

Please reach out if you have any questions or require further clarification.

With gratitude,

A handwritten signature in black ink, appearing to read "Joshua Worrell", is written over a horizontal line.

Joshua Worrell  
Sr. Manager-Business Development  
Josh.Worrell@tdstelecom.com



4/11/24

ALLOUEZ VILLAGE OF BROWN COUNTY, WISCONSIN.

SCALE 1"=600'

FOX RIVER

GREEN ISLE PARK

PERMITTED TO CONSTRUCT AND F.N.

TOWN OF BELLEVUE

STATE OF WISCONSIN

CITY OF GREEN BAY

CITY OF DE PERE

PC.19E PC.19F PC.20E PC.20F PC.21E PC.21F PC.22E PC.22F PC.23E PC.23F PC.24E PC.24F PC.25E PC.25F PC.26E PC.26F PC.27E PC.27F PC.28E PC.28F